

BharatNet Status

Implementation of the project in two Phases:-

❖ Phase-I

- Phase- I to connect 1 lakh GPs is completed.
- Implementation through CPSUs: BSNL, RailTel, PGCIL
- Existing fibre of BSNL (between Blockto GPs) used to lay and connect new OFC under the project.
- At present work is under progress in balance GPs.

❖ Phase-II (around 1.42 Lakh GPs excluding BHQs & including GPs over Satellite media)

- New OFC from Block to GPs - Life time maintenance of network by dedicated Fibres providers for GPs .

Implementation of Phase-II

Phase II Models	Work Front Ph 2 (without BHQs)	Work Front Ph 2 (Including BHQs)	OFC Laid	OFC Laid	Service Ready GPs (Exc. BHQs)	Service Ready GPs (Inc. BHQs)
	GPs	GPs	Kms	GPs	GPs	GPs
PVT. Model (BBNL)	7382	7612	22723	7585	7357	7585
State Led Model	71411	71797	149763	29936	22540	22875
BSNL	27025	27385	60797	14469	8695	8760
PPP Model	29625	29625	0	0	0	0
Misc. & other Newly created GPs	2844	2844				
Total	138287	139263	233283	51990	38592	39230

❖ Overall Project Status as on 27thAug.2021

- Length of OFC laid: 5, 41,469 Kms.
- No of GPs connected on OFC (OFC Laid GPs) 1,75.823 GPs
- No of GPs Made Service Ready (On fibre & satellite) 1,65,082 GPs